

## Project Timeline -- 19 Civic Avenue

October 3/06	Project Management Consultant selected
October – December /06	Cultural Consultant (Novita) further develops program design parameters for inclusion in RFP for Architectural Consultant
October – December /06	Project Manager develops RFP for Architectural Consultant
	Project Manager completes Structural / Geo-Technical Assessments
	Project Manager prequalifies Architectural Consultants
December /06 – January /07	Project Manager circulates RFP to pre-qualified Architectural Consultants
<b>** Present Status **</b>	
January – February /07	Complete selection of Project Architectural Consultant
March / April /07	As part of the 2007 Budget process, Council considers Capital and Operating budget allocations for the project
May / June /07	Council considers a Report from the Project Implementation Committee which recommends a preferred Final Design for Nineteen on the Park complete with detailed project cost estimates
	Council authorizes that the Tendering Process commence
	Council considers a Report from the Project Implementation Committee which recommends Terms of Reference for the Board of Management
	Council authorizes advertisement seeking community appointments to the Board of Management

July /07

Council considers a Report from the Project Implementation Committee on the bids to complete the project

Council awards Tender to complete the project

September /07

Council appoints members of the community to the Board of Management

April / May /08

Targeted Opening Date for "*Nineteen on the Park*"